

# CONTROTRACE INSTALLATION CHECKLIST

LINE # \_\_\_\_\_ PACKAGE # \_\_\_\_\_ AREA \_\_\_\_\_

## INSTALLATION GUIDE

### SIGN OFF

CONSTR.

CONSTR.  
QA/QC


END USER  
QA/QC

REMARKS


# 1

## DRY FIT

(MAXIMUM SPACING AND WELD HEIGHT)




WELD CROWN



# 2

## APPLY HTC



(DO NOT MIX W/ WATER OR DILUTE)




# 3

## FASTEN

NO AIR GAP




BANDS TO BE WITHIN 4" OF END OF CONTROTRACE



# 4

## HOSES



# 5

## INSULATE

COMPLETELY INSULATE ALL FLANGES, SUPPORTS, AND PROCESS INSTRUMENTATION SUCH AS VALVES, FLOW ELEMENTS, ETC.

# 6

## CIRCUIT

